

PROJECT SCHEDULE
IMMACULATE CONCEPTION CHURCH
October 1, 2025

September 2025 – Basement Foundations & Floor Complete

November - December 2025 – Steel construction in process.

December 2025 – Church under roof

January 2026 – Building enclosed in the dry

February - November 2026 – Interior work in process.

April 2026 – Move Parish Offices to leased space at 220 E. Monroe St. (adjacent to school)

May 17, 2026 – Move Pastor into temporary housing in the community until rectory complete

May 17, 2026 – Move Mass and Fellowship Room activities temporarily to the Parish Center.

June 2026 - Rectory construction start.

June - November 2026 – Demolition of church & rectory, final grading and paving

No Later Than December 8, 2026 – Dedication of new church.

December 2026 – Rectory construction complete & ready for occupancy*

March 2027 – Offices completed in church basement and final move.

*Rectory completion will be later than the church due to scheduling coordination with the church and work being performed by volunteers